

# MISA

## Pre-Delivery & Installation Checklist

The following checklist must be completed prior to delivery of a MISA room. Please complete the details below on order and we will generate all delivery information: These details are critical for us to track specification, supply and installation.

### Dealer Details

---

Dealer:

Dealer's contact name:

Dealer's contact no:

Dealer's contact email:

### Customer Details

---

Business name:

Customer's contact name:

Customer's contact no:

Customer's contact email:

### Installer Details

---

Business name:

Installer's contact name:

Installer's contact no:

Installer's contact email:

### Site Details

---

Site address:

Site contact name:

Site contact no:

Site contact email:

## Delivery Instructions

---

Please tick as below:

- Delivery to dealer's warehouse
- Delivery to site (as specified) - *additional costs will apply*
- Other - please list below

If any special delivery conditions apply, please list below (please note rejected/failed deliveries will result in redelivery charges):

## Pre-Installation Checklist

---

**1. Is the surface on which the room will sit, clean, flat and level with no more than 5mm difference between highest and lowest points?**

- Yes       No\*

**2. For normal temp (cold room) installations without MISA floors, have you undertaken suitable floor preparation?**

- Yes       No\*

**3. For low temp (freezer room) installations without MISA floors, is an insulated concrete floor in place?**

- Yes       No\*

**4. Is suitable power supplied to the premises on a separate circuit with an isolation switch for the refrigeration system? (We recommend that single-phase Freeblock refrigeration units are hard wired to a 20 Amp circuit with isolation switch, and that 3-phase Freeblock units are connected to a suitable circuit as required as specified on the unit's rating label)**

- Yes       No\*

**5. Is there enough clearance around the refrigeration unit of at least 600mm on all sides?**

- Yes       No\*

**6. Will the ambient air temperature exceed 43°C around the refrigeration system?**

- Yes       No\*

**7. If the refrigeration unit is in an enclosed space (such as a ceiling cavity or void), has mechanical extraction of hot air out of the building and some form of fresh air intake been allowed for?**

- Yes       No\*

**8. Is room to be located indoors?**

- Yes       No\*

**9. If not, has a suitable undercover area been allowed for to protect the room from the weather?**

- Yes       No\*

\*Answering **No** to any of the answers for questions 1 to 9 may void the customer's warranty.

I understand that SKOPE is not responsible for installation of the MISA room or any associated equipment. All aspects of installation including positioning, assembly, connection to services and ventilation of the refrigeration equipment are the responsibility of the installer and will not be covered by SKOPE under warranty. I acknowledge that warranty will not commence on any MISA product until this document and the installation checklist are fully completed, signed and returned to SKOPE.

Signed: \_\_\_\_\_

Name: \_\_\_\_\_

Date: \_\_\_\_\_